

PROJECT OVERVIEW			
PROJECT NAME:	North-South Connector Road Phase 2	DATE:	07/15/2025
NOAB PROJECT NO.:	1291	LOCATION:	Louis Armstrong New Orleans International Airport
CNO SOLICITATION NO.:	N/A	ENGINEER:	Garver, LLC
NOTICE TO PROCEED:	June 27 th , 2025	CONTRACTOR:	Hunt, Gibbs, Boh, & Metro (HGBM)
CONTRACT DURATION:	467 days	START TIME:	6:00 AM
EXPECTED COMPLETION:	October 7 th , 2026	END TIME:	4:00 PM
CONTRACT DAY #:	19 of 467 days	SHIFT DURATION:	10.00 hours
WEATHER DAYS:	0 days	COMPLETED BY:	Andrew Stiebing, RPR (Burns & McDonnell)
WEATHER:	High Temp: 95° Low Temp: 75° Precipitation: 0.00" General Condition: Clear and hot Job Site Condition: Dry Adverse Conditions: N/A	SIGNATURE:	

DAILY WORK SUMMARY
<p>Construction Activities Performed and Observed on this Date:</p> <p>HUNT, GIBBS, BOH, & METRO (HGBM) – PRIME CONTRACTOR (CM/ PM; DEMO) No work performed on 07/15/2025.</p> <p>BOH BROS – SUBCONTRACTOR (PILE DRIVING; UTILITIES; CONCRETE PVMT; ASP PVMT; EARTHWORK) During the shift, the following work was performed: 1) used a backhoe, bulldozer, and roller to excavate material, roll out geo-fabric, and spread recycled asphalt pavement for laydown yard between Corbin and 26th street.</p> <p>EQUIPMENT: JOHN DEERE 550K GP BULLDOZER (1).CREW: SUPERINTENDENT (1); FOREMAN (3); OPERATORS (4); LABORERS (8).</p> <p>FRISCHHERTZ ELECTRIC CO. – SUBCONTRACTOR (ELECTRICAL; COMMUNICATIONS) No work performed on 07/15/2025.</p> <p>ARROW FENCE – SUBCONTRACTOR (FENCE) No work performed on 07/15/2025.</p> <p>KASS CONSTRUCTION – SUBCONTRACTOR (EARTHWORK; HAULING; PAVEMENT SUBGRADE) No work performed on 07/15/2025.</p> <p>SOUTHERN SYNERGY – SUBCONTRACTOR (PAVEMENT MARKINGS AND REMOVAL) No work performed on 07/15/2025.</p>

DAILY OPERATIONS							
<u>CONTRACTOR</u>	<u>TRADE</u>	<u>SUPER(S)</u>	<u>FOREMAN</u>	<u>OPERATOR(S)</u>	<u>LABORER(S) / ELECTRICIAN(S)</u>	<u>SURVEYOR(S)</u>	<u>OTHER(S)</u>
HGMB	CM; PM	N/A	N/A	N/A	N/A	N/A	1
BOH	PLE; CONC; ASP; UTL; ERTHWK	N/A	N/A	N/A	N/A	N/A	N/A
FRISCHHERTZ	ELEC; COMM	N/A	N/A	N/A	N/A	N/A	N/A
ARROW	FENCE	N/A	N/A	N/A	N/A	N/A	N/A
SOUTHERN SYNERGY	PVMNT MRK	N/A	N/A	N/A	N/A	N/A	N/A
SOUTHERN SYNERGY	PVMNT MRK	N/A	N/A	N/A	N/A	N/A	N/A

MOBILIZED EQUIPMENT & DAILY UTILIZATION			
<u>CONTRACTOR</u>	<u>EQUIPMENT TYPE / MODEL #</u>	<u>QUANTITY</u>	<u>NOTES</u>
HGBM	N/A	1	IDLE
HGBM	N/A	1	IDLE
HGBM	N/A	1	IDLE
BOH BROS	JOHN DEERE 700K BULLDOZER	1	6 HOURS UTILIZED
BOH BROS	JOHN DEERE 310 P BACKHOE	1	4 HOURS UTILIZED
BOH BROS	DYNAPAC 1400D ROLLER	1	3 HOURS UTILIZED
BOH BROS	N/A	1	IDLE
BOH BROS	N/A	1	IDLE
BOH BROS	N/A	1	IDLE
BOH BROS	N/A	1	IDLE
BOH BROS	N/A	1	IDLE
FRISCHHERTZ	N/A	1	IDLE
FRISCHHERTZ	N/A	1	IDLE
ARROW	N/A	1	IDLE
ARROW	N/A	1	IDLE
KASS	N/A	1	IDLE
KASS	N/A	1	IDLE
SOUTHERN SYNERGY	N/A	1	IDLE
SOUTHERN SYNERGY	N/A	1	IDLE

GENERAL ISSUES; UNFORESEEN CONDITIONS; NOTICES GIVEN
<ul style="list-style-type: none"> N/A.

COMMUNICATIONS WITH THE CONTRACTOR
<ul style="list-style-type: none"> Communicated with QC Manager, as necessary, regarding time and location of density testing to bear witness to this requirement performed for contract conformance on the project. Discussed the look-ahead for construction work performed and any correlating upcoming time-scheduled testing and inspections for correlating QA coordination.

QA/QC TESTING AND/OR INSPECTIONS

- N/A.

SAFETY REPORT


Incident(s) on this Date:

[] Yes [X] No

- N/A.

VISITORS; DELIVERIES; ADDITIONAL CONTRACT AND/OR CHANGE ORDER ACTIVITIES; OTHER REMARKS

- At 7:00 AM, Boh Bros started receiving multiple deliveries of recycled asphalt pavement.

DAILY PHOTOS							
Project Name:		CBIS Expansion					
Project #:		8910-0232					
							
Date:	07/15/2025	Boh Bros - used a backhoe, bulldozer, and roller to excavate material, roll out geo-fabric, and spread recycled asphalt pavement for laydown yard between Corbin and 26 th street.		Date:	07/15/2025	Boh Bros - used a backhoe, bulldozer, and roller to excavate material, roll out geo-fabric, and spread recycled asphalt pavement for laydown yard between Corbin and 26 th street.	
Date:	07/15/2025			Date:	07/15/2025		